

Nr.	Vorgangsname	Dauer	Anfang	Mon 08. Okt	Die 09. Okt	Mit 10. Okt	Don 11. Okt	Fre 12. Okt	Sam 13. Okt	Son 14. Okt	Mon 15. Okt	Die 16. Okt	Mit 17. Okt	Don 18. Okt	Fre 19. Okt	Sam 20. Okt	Son 21. Okt	Mon 22. Okt	Die 2
				0 8 16	0 8 16	0 8 16	0 8 16	0 8 16	0 8 16	0 8 16	0 8 16	0 8 16	0 8 16	0 8 16	0 8 16	0 8 16	0 8 16	0 8 16	0 8 16
1	Travel to Tucson, team1	1 Tag	Mo 08.10.18	█															
2	Travel to Tucson, team2	1 Tag	Mi 10.10.18			█													
3	Travel to LBT, team1	0,5 Tage	Di 09.10.18		█														
4	Travel to LBT, team2	0,5 Tage	Do 11.10.18				█												
5	Container	0,5 Tage	Di 09.10.18		█														
6	Transport of tools	0,5 Tage	Mi 10.10.18			█													
7	Preparation of Mountain lab	0,5 Tage	Mi 10.10.18			█													
8	Prepare tools	2 Std.	Mi 10.10.18			█													
9	Take NICS of the telescope	1,25 Tage	Mi 10.10.18			█													
10	Uncable	1 Std.	Mi 10.10.18			█													
11	Remove cryo lines	1 Std.	Mi 10.10.18			█													
12	Mount rails	3 Std.	Do 11.10.18				█												
13	Remove cryostat	3 Std.	Do 11.10.18				█												
14	Remove rails	2 Std.	Do 11.10.18				█												
15	Crane to high bay	2 Std.	Do 11.10.18				█												
16	Repair NIRCS	5 Tage	Fr 12.10.18					█											
17	Move crystat to lab	2 Std.	Fr 12.10.18					█											
18	Open cryostat	2 Std.	Fr 12.10.18					█											
19	remove inner structure	1 Std.	Fr 12.10.18					█											
20	Fix problem	3 Tage	Fr 12.10.18					█											
21	Put inner structure back	1 Std.	Mo 15.10.18							█									
22	Close cryostat	2 Std.	Mo 15.10.18							█									
23	Leak check	1 Tag	Di 16.10.18								█								
24	Warm verification tests	1 Tag	Di 16.10.18								█								
25	Team A return	1,5 Tage	Mi 17.10.18									█							
26	to Tucson	0,5 Tage	Mi 17.10.18										█						
27	to Frankfurt	1 Tag	Mi 17.10.18										█						
28	Take NIRCS back to telescope	3 Tage	Mi 17.10.18									█							
29	Crane LN up to the telescope	2 Std.	Mi 17.10.18										█						
30	Mount rails	2 Std.	Mi 17.10.18										█						
31	Mount cryostat to LN	4 Std.	Mi 17.10.18										█						
32	Remove rails	2 Std.	Mi 17.10.18										█						
33	Cable	2 Std.	Do 18.10.18											█					
34	Mount cryolines	2 Std.	Do 18.10.18											█					
35	Pump cryostat	4 Std.	Do 18.10.18											█					
36	Start cooling cryostat	4 Std.	Do 18.10.18											█					
37	Cooling	1 Tag	Fr 19.10.18											█					
38	Test	0,63 Tage	Sa 20.10.18												█				
39	Functionality of de-rotator	2 Std.	Sa 20.10.18													█			
40	Functionality of detector	3 Std.	Sa 20.10.18													█			
41	Warm up	0,25 Tage	Sa 20.10.18													█			
42	Start warum up procedure	2 Std.	Sa 20.10.18													█			
43	Clean up	0,75 Tage	Sa 20.10.18													█			
44	Tools & carts into container	0,5 Tage	Sa 20.10.18													█			
45	Prepare boxes to ship	2 Std.	Sa 20.10.18													█			
46	Team B return	1,5 Tage	Sa 20.10.18													█			
47	Travel to Tucson	0,5 Tage	Sa 20.10.18														█		
48	Flight back	1 Tag	So 21.10.18														█		